

MONTHLY PROGRESS REPORT 21 – June 2020

TO: Brian Kelly, U.S. EPA; Dave Kline, EGLE DATE: July 15, 2020

FROM: Tim Francis, Project Manager, ASTI Environmental

C.C.: Steven Kaiser, U.S. EPA, Rich Conforti, EGLE, Dennis Schreibeis, MSC Land Company, LLC, Todd Goss, MSC Land Company, LLC, Tom Wackerman, ASTI Environmental, Mark Fletcher, Stephens Environmental, LLC

RE: **Progress Report (Pursuant to Section VIII, Para. 37 of CERCLA Docket No. V-W-18 C-012 McLouth Steel Facility Trenton, MI)**

1. ACTIONS PERFORMED

- Area 4B – Removal of Galbestos panels and demolition of Mill building – 100%
- Area 6 – Munching of concrete and moving of concrete to Area 25
- Area 7 – Water Recirculation Basement – Backfill completed – 100%
- Area 14 – Pump House – Removal of capacitors and galbestos panels
- Area 14 – Thickener – Removal of liquids and Backfilling complete – 100%
- Area 14 – West Clarifier – Backfilling completed – 100%
- Area 14 – East Clarifier – Backfilling continued – 80%
- Area 14 – Blue Clarifier – Begin demolition and removal of sediment – 35%
- Area 15 – Consolidation of concrete for sampling
- Area 17 – Torch cutting of rebar
- Area 24 – Demolition of Conveyor Tunnel – 100%
- Equipment Maintenance
- Consolidation of railroad ties from around site

2. ANALYTICAL DATA RECEIVED

- Air Monitoring –
 - One workday per work week perimeter dust monitoring was performed on June 1, 2020
 - Perimeter dust monitoring was conducted June 3 – June 5, and June 10 - June 29, 2020 (Mon.-Fri) due to demolition of Mill Building per the Dust Control Work Plan approved March 25, 2020
 - Additional information and specific details will be provided in a separate report on August 1, 2020
 - Real-Time Dust Monitoring was conducted June 1 – June 30, 2020 (Mon. – Fri.)
 - One workday per work week Manganese (Mn) Sampling was conducted on June 1, 2020
 - Manganese (Mn) Sampling was conducted June 3 – June 5, and June 10 – June 29, 2020 (Mon.-Fri) due to demolition of Mill Building per the Dust Control Work Plan approved March 25, 2020
 - Additional information and specific details will be provided in a separate report on August 1, 2020.

- Waste Characterization Analyses
 - No waste characterization to report
- 3. **SCHEDULE FOR COMING MONTH**
 - Area 4A – AOC60(b) – South Motor Room Basement – Resume treatment of liquids, begin asbestos abatement
 - Area 4C – Continuation of demolition of Mill Building
 - Area 14 – Continuation of demolition and backfilling of blue clarifier
 - Area 14 – Remove pumps, motors, and other equipment from River Pump House
 - Cleanup and consolidation of like materials across the property
 - Equipment maintenance
- 4. **ANTICIPATED PROBLEMS**
 - No problems to report
- 5. **PLANNED RESOLUTION TO EXISTING/ANTICIPATED PROBLEMS**
 - None to report at this time
- 6. **OBSERVATIONS**
 - No observations at this time
- 7. **DEVIATION FROM WORK PLAN**
 - No deviations at this time

Please let me know if you have any questions related to this report.

Thank you,

Timothy A. Francis

Timothy A. Francis
Project Manager
(810) 360-9852