

MONTHLY PROGRESS REPORT 25 – October 2020

TO: Brian Kelly, U.S. EPA; Dave Kline, EGLE DATE: November 15, 2020

FROM: Tim Francis, Project Manager, ASTI Environmental

C.C.: Steven Kaiser, U.S. EPA, Rich Conforti, EGLE, Dennis Schreibeis, MSC Land Company, LLC, Todd Goss, MSC Land Company, LLC, Tom Wackerman, ASTI Environmental, Mark Fletcher, Stephens Environmental, LLC

RE: **Progress Report (Pursuant to Section VIII, Para. 37 of CERCLA Docket No. V-W-18 C-012 McLouth Steel Facility Trenton, MI)**

1. ACTIONS PERFORMED

- Area 3 – Demolition of stack and clean-up complete – 100%
- Area 4A – SMRB – Abatement of pipe wrap via glove-bagging complete – 100%
- Area 4A – SMRB – Pumping of liquids from SMRB – 100% (Pumping of liquids for maintenance continuous)
- Area 4C – Galbestos removal, Demolition of Mill Building and cleanup – 100%
- Area 4C – Load out of PCB impacted concrete from Penthouse – 50%
- Area 27 – AOC 35 – De-kising Pit – Backfilling – 95%
- Equipment Maintenance

2. ANALYTICAL DATA RECEIVED

- Air Monitoring –
 - One workday per work week perimeter dust monitoring was performed on October 5, 12-16, 13-16, 19-22, and 26 2020
 - Additional information and specific details will be provided in a separate report on December 1, 2020
 - Real-Time Dust Monitoring was conducted October 1 – October 31, 2020 (Mon. – Fri.)
 - One workday per work week Manganese (Mn) Sampling was conducted on October 5, 12-16, 13-16, 19-22, and 26 2020
 - Additional information and specific details will be provided in a separate report on December 1, 2020
- Waste Characterization Analyses
 - No waste characterization to report

3. SCHEDULE FOR COMING MONTH

- Area 4A – SMRB – Removal of transformers
- Area 4A – SMRB – Backfilling to grade
- Equipment Maintenance

4. ANTICIPATED PROBLEMS

- Smoke management from torch cutting

5. PLANNED RESOLUTION TO EXISTING/ANTICIPATED PROBLEMS

- Developing engineering controls to mitigate smoke
- Response to RULE 278 exemption requested by EGLE-AQD submitted on 11/9/2020

6. OBSERVATIONS

- No observations at this time

7. DEVIATION FROM WORK PLAN

- Phase I completion date extension granted establishing a completion deadline of Dec. 31, 2020

Please let me know if you have any questions related to this report.

Thank you,

Timothy A. Francis

Timothy A. Francis
Project Manager
(810) 360-9852