

MONTHLY PROGRESS REPORT 14 – November 2019

TO: Brian Kelly, U.S. EPA; Dave Kline, EGLE DATE: December 15, 2019

FROM: Tim Francis, Project Manager, ASTI Environmental

C.C.: Steven Kaiser, U.S. EPA, Rich Conforti, EGLE, Dennis Schreiber, MSC Land Company, LLC, Todd Goss, MSC Land Company, LLC, Tom Wackerman, ASTI Environmental

RE: **Progress Report (Pursuant to Section VIII, Para. 37 of CERCLA Docket No. V-W-18 C-012 McLouth Steel Facility Trenton, MI)**

1. ACTIONS PERFORMED

- Area 3 – Demolition of Wash House Building - 100% complete
- Area 4A – Galbestos removal from mill building
- Area 4A –AOC60(b) (South Motor Room Basement) - Removal of liquids from SMRB for treatment
- Area 4A – WMU 51 (Six Stand Oil Basement Sumps) - Cutting of equipment
- Area 4C – Drained non-PCB oil from high voltage insulators – 100% complete
- Area 4C – Mezzanine – removal of transformers and preparing for off-site disposal – 50%
- Area 13 – Stove #4 brought to ground – 100% complete
- Area 13 – Stove abatement – Ongoing
- Area 14 – Blue Clarifier – Opening created in side of tank to accommodate cleaning
- Area 17 – WMU 23 (Former BOF Gas Cleaning Sludge Pit) - Breaking above grade concrete around pits/trenches
- Area 18 – Demolition of pump house building, and breaking down knee wall – 100% complete
- Area 18 – WMU 25 (K061 Settling Basin) – Liquids removed and transported offsite for disposal, backfill pit – 100% complete
- Area 22 - WMU 6 (Acid Neutralization Plant) – Liquids removed and transported offsite for disposal, backfill pits, demolition of above ground structures – 100% complete
- Area 23 – WMU 1 (Sedimentation Basin) – Backfilling of basin with inert material – 50% complete
- Area 25 – A8 (Concast Tunnels) - Removal of liquids and transported off-site for disposal – 100% complete
- Area 25 – WMU 42 – Break concrete knee wall and backfill – 100% complete
- Slag piles B49, B50, and B67 used as backfill – 100% complete

2. ANALYTICAL DATA RECEIVED

- Air Monitoring –
 - One work day per work week perimeter dust monitoring was performed on November 5th, 14th, 20th, and 26th, 2019
 - Additional information and specific details will be provided in a separate report on January 1st, 2020

