

MONTHLY PROGRESS REPORT 18– March 2020

TO: Brian Kelly, U.S. EPA; Dave Kline, EGLE DATE: April 15, 2020

FROM: Tim Francis, Project Manager, ASTI Environmental

C.C.: Steven Kaiser, U.S. EPA, Rich Conforti, EGLE, Dennis Schreiber, MSC Land Company, LLC, Todd Goss, MSC Land Company, LLC, Tom Wackerman, ASTI Environmental, Mark Fletcher, Stephens Environmental

RE: **Progress Report (Pursuant to Section VIII, Para. 37 of CERCLA Docket No. V-W-18 C-012 McLouth Steel Facility Trenton, MI)**

1. ACTIONS PERFORMED

- Area 1 – Cleanout warehouse in preparation for building demolition
- Area 4A – B24 (Finish Stand Pit #2) - Torch cutting of equipment
- Area 4A – Disassembly and Cleaning of Frac Tanks
- Area 4A – Torch cutting large beams, and scrap loadout for salvage
- Area 4A – Concrete Core Sampling of the South Motor Room Slab
- Area 4B – Abatement of transite building from roof completed and clearance received – 100%
- Area 4C – Concrete Core Sampling of the Mezzanine Subfloor
- Area 4C– Sheering of steel and scrap loadout for salvage
- Area 4C – Demolition and debris clean-up of Mill Building
- Area 14 – Eastern concrete clarifier cage and equipment removed in preparation for cleaning
- Area 14 – Blue Clarifier demolition in preparation for cleaning
- Equipment Maintenance

2. ANALYTICAL DATA RECEIVED

- Air Monitoring –
 - One workday per work week perimeter dust monitoring was performed on March 4th, and 13th 2020.
 - Additional information and specific details will be provided in a separate report on May 1st, 2020
 - Real-Time Dust Monitoring was conducted March. 1st – March 13th, 2020 (Mon. – Fri.).
 - Manganese (Mn) Sampling occurred on March 4th and 13th, 2020
 - Additional information and specific details will be provided in a separate report on May 1st, 2020.
- Waste Characterization Analyses
 - No waste characterization to report

3. SCHEDULE FOR COMING MONTH

- Area 4A – Cleaning of Frac Tanks
- Area 4A – AOC 60B (South Motor Room Basement) Water removal and treatment
- Area 4A – AOC 60B (South Motor Room Basement) Asbestos survey

- Area 4C – Torch cutting large beams for salvage
 - Equipment Maintenance
 - Concrete sampling of piles for potential use as inert fill material
 - Load out of scrap steel for salvage
 - Site wide cleanup of areas previously completed or near completion
4. **ANTICIPATED PROBLEMS**
- No problems to report
5. **PLANNED RESOLUTION TO EXISTING/ANTICIPATED PROBLEMS**
- None to report at this time
6. **OBSERVATIONS**
- Hannah Hisox, SRS was on site 3/9 – 3/13 observing for the EPA
7. **DEVIATION FROM WORK PLAN**
- Site activity suspended on March 13, 2020 pending approval of modification to the Dust Control Work Plan

Please let me know if you have any questions related to this report.

Thank you,

Timothy A. Francis

Timothy A. Francis
Project Manager
(810) 360-9852